



## MEMORANDUM

Date: 7-1-10 weekly update  
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)  
From: Blake Theisen, CPSI – Project Manager  
Project: 2010 Road Reconstruction  
SAA#: 2344.02

Landscape Architecture  
Urban Design  
Community Planning  
Land Planning  
Civil Engineering

Greetings residents:

As you are all now aware, construction is a dusty process. The crew will do their best to minimize the mess, but please understand. If at all possible, try to minimize your car trips through the active construction areas during the day. It will become more and more important to remember not to park in the construction areas. If possible, please move your vehicles to other side streets or your driveways. Typical construction hours will be from 7:00 AM to 6: PM Monday – Thursday. There may be some activity on Fridays, but the scope should be limited for now. Have a great holiday weekend!

### Current Project Status:

#### Hiawatha Trail

This week:

- The new watermain has been installed and will be tested for water quality next week.
- Residential water service continues to be fed from the old line until the safe water sample is received.

Next Week:

- Minimal activity expected as the focus will shift to Indian Hills.

#### Indian Hills

This week:

- Materials have been stockpiled in various locations. Please do not touch these construction supplies.

Next Week:

- The new watermain installation will begin at the intersection of Hiawatha and Indian Hills on Tuesday. It is anticipated that installation of the new watermain will take approximately two weeks to complete. If at all possible, please use an alternate route during the day hours. The less interruptions, the quicker the crew can work.
- All roadway areas will be passable by the end of the day.

**Schreiber/Anderson Associates, Inc.**  
717 John Nolen Drive  
Madison, WI 53713  
T 608.255.0800  
F 608.255.7750  
www.saa-madison.com