



MEMORANDUM

Date: 7-8-10 **weekly update**
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)
From: Blake Theisen, CPSI – Project Manager
Project: 2010 Road Reconstruction
SAA#: 2344.02

Landscape Architecture

Urban Design

Community Planning

Land Planning

Civil Engineering

Greetings residents:

Welcome back from a holiday weekend! This week brought heavy rains and a few unexpected construction delays. Thank you to those of you I spoke with for understanding the temporary watermain shut-off. The crew will continue to push forward up the hill on Indian Hills next week installing new watermain. Please continue to use alternate travel routes other than Indian Hills Drive if possible during the day.

Current Project Status:

Hiawatha Trail

This week:

- The new watermain was pressure tested and a water sample sent to the state for testing. All results returned safe.

Next Week:

- No activity expected.

Indian Hills

This week:

- Watermain is being installed on the south side of the road.
- The new vault and booster pump has been installed just west of Minnehaha.

Next Week:

- Watermain installation will continue up the hill and around the corner.
- The segment between Hiawatha and Minnehaha will be pressure tested and a water sample sent to the state for testing.

Schreiber/Anderson Associates, Inc.

717 John Nolen Drive

Madison, WI 53713

T 608.255.0800

F 608.255.7750

www.saa-madison.com