



MEMORANDUM

Date: 7-15-10 **weekly update**
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)
From: Blake Theisen, CPSI – Project Manager
Project: 2010 Road Reconstruction
SAA#: 2344.02

Landscape Architecture

Urban Design

Community Planning

Land Planning

Civil Engineering

Greetings residents:

This week brought several surprises including a 100-year storm event. Thank you for your patience and understanding as this situation gets cleaned up. After next week, all underground utility work should be complete and the site will be prepped for roadway reconstruction. You may see a crew from Intercon working on replacing the gas main and laterals. Any questions regarding this portion of the project should be directed to WE Energies (Watertown office).

Current Project Status:

Hiawatha Trail

This week:

- All private service laterals have been replaced and are now fed on the new main line.
- The new fire hydrant is now online.

Next Week:

- No activity expected.

Indian Hills

This week:

- The main line was pressure tested and a water sample sent to the state for testing.
- Work continues to bring the new booster station online.

Next Week:

- Private service lateral installation will continue up the hill and around the corner.