



## MEMORANDUM

Date: 7-22-10 **weekly update**  
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)  
From: Blake Theisen, CPSI – Project Manager  
Project: 2010 Road Reconstruction  
SAA#: 2344.02

Landscape Architecture

Urban Design

Community Planning

Land Planning

Civil Engineering

Greetings residents:

Underground utility work is now complete other than some miscellaneous gas lateral work (Intercon). Road construction should begin next week and will involve the removal of two feet of existing road material and installation of new breaker run stone and road gravel. This process will involve a vibrating roller, so please be aware of the upcoming disturbance. As the rains continue to fall, the contractor will do their best to maintain access to all private residences. Once the roadway work is completed, all damaged lawn areas will be restored. Thank you again for your understanding of this unusual rainfall year.

### Current Project Status:

#### Hiawatha Trail

This week:

- None

Next Week:

- Roadway preparation should begin

#### Indian Hills

This week:

- Final watermain tie in and site clean up

Next Week:

- Roadway preparation should begin

**Schreiber/Anderson Associates, Inc.**

717 John Nolen Drive

Madison, WI 53713

T 608.255.0800

F 608.255.7750

www.saa-madison.com