



## MEMORANDUM

Date: 8-5-10 **weekly update**  
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)  
From: Blake Theisen, CPSI – Project Manager  
Project: 2010 Road Reconstruction  
SAA#: 2344.02

Landscape Architecture

Urban Design

Community Planning

Land Planning

Civil Engineering

Greetings residents:

We had a great week weather wise and very little construction delays. Things are moving forward at a brisk pace and I expect roadway preparation to 95% complete by the end of day Friday. New concrete curb and gutter will be installed on Hiawatha and possibly Indian Hills if the weather cooperates. Please do not drive over the new concrete until it has properly cured. This means you may have to park in the street for several days until it is ready. New pours will be taped off until ready. Thank you!

### Current Project Status:

#### Hiawatha Trail

This week:

- Construction staking for curb and gutter

Next Week:

- Curb and gutter installation

#### Indian Hills

This week:

- Road preparation and undercutting

Next Week:

- Construction staking for curb and gutter
- Possible curb and gutter installation

**Schreiber/Anderson Associates, Inc.**

717 John Nolen Drive

Madison, WI 53713

T 608.255.0800

F 608.255.7750

www.saa-madison.com