



MEMORANDUM

Date: 8-12-10 **weekly update**
To: Waterloo Residents (Hiawatha Trail and Indian Hills Drive)
From: Blake Theisen, CPSI – Project Manager
Project: 2010 Road Reconstruction
SAA#: 2344.02

Landscape Architecture

Urban Design

Community Planning

Land Planning

Civil Engineering

Greetings residents:

The project is moving along just as scheduled. The concrete curb and gutter was installed on Tuesday and has left some of you wondering when you will have access to your driveways. Concrete requires a 5-7 day curing time to reach full structural strength. The contractor will be onsite on Monday/Tuesday of next week to pour the driveway aprons and match into your existing drives. It is important to refrain from heavy loading on these slabs until the curing time has elapsed. If you require access to your driveways, please take all precautionary measures possible to avoid driving on the new concrete. If unavoidable, place 2x4s or plywood ramps to bridge the new concrete. Doing this is at your own risk of cracking the concrete, and damages will be evaluated if they occur. We do apologize for the delay in access, but please understand that this is typical construction practice meant to ensure a long lasting product. Thank you for your understanding, project completion is in sight!

Current Project Status:

Hiawatha Trail

This week:

- Curb and gutter installed

Next Week:

- Concrete driveway apron installation
- Fine grading for pavement preparation

Indian Hills

This week:

- Curb and gutter installed

Next Week:

- Concrete driveway apron installation
- Fine grading for pavement preparation

Schreiber/Anderson Associates, Inc.
717 John Nolen Drive
Madison, WI 53713
T 608.255.0800
F 608.255.7750
www.saa-madison.com